

DC Renovation Works (Tile Works)
Measurement Sheets

BOQ Item	Description	No	L	B	H/D	Qty	Unit	Remarks
1	PORCELAIN TILES							
	Providing and laying of Tiles of approved Color for floor, laid with 3mm thick Ceratile WPM bedding over 1/2" to 3/4" thick mortar (1:3) laid in 100% required level over concrete / masonry, joint grouting with matching Lanko colour grout i/c final rubbing, finishing etc., complete as directed by the Consultant. PORCELAIN TILES (600x1200mm), tiles including cut the tile as per floor & wall pattern. Complete in all respect.							
a	Basement Floor							
	Flooring							
	Grid A ~ D/ 3~4	1.00	x	1.00	11.95	6.05	72.22	
	Grid A~C,D/ 4~7	1.00	x	1.00	14.80	8.26	122.29	
	Skirting							
	Grid A ~ D/ 3	1.00	x	1.00	11.95	0.10	1.19	
	Grid A ~ D/ 4	1.00	x	1.00	11.95	0.10	1.19	
	Grid 3~4/D	2.00	x	1.00	6.05	0.10	1.21	
	Grid A~C,D/ 4	2.00	x	1.00	14.80	0.10	2.96	
	Grid A~C,D/ 4~7	2.00	x	1.00	8.26	0.10	1.65	
	Columns	6.00	x	4.00	0.95	0.10	2.27	
b	Ground Floor							
	Flooring							
	Security Room							
	Grid A ~ c/ 5~7	1.00	x	1.00	6.14	3.04	18.69	
	Skirting							
	Grid A ~ c/ 5~7	2.00	x	1.00	6.14	0.10	1.23	
	Grid A ~ c/ 5~7	2.00	x	1.00	3.04	0.10	0.61	
	Columns	2.00	x	4.00	0.96	0.10	0.77	
c	1st Floor							
	Flooring							
	Office							
	Grid A ~ c/ 5~7	1.00	x	1.00	7.26	6.00	43.55	
	Skirting							
	Grid A ~ c	2.00	x	1.00	7.26	0.10	1.45	
	Grid 5~7	2.00	x	1.00	6.00	0.10	1.20	

DC Renovation Works (Tile Works)
Measurement Sheets

BOQ Item	Description	No	L	B	H/D	Qty	Unit	Remarks
	Columns	2.00 x 4.00	0.96		0.10	0.77		
d	2nd Floor							
	Flooring							
	Office							
	Grid A ~ c/ 5~7	1.00 x 1.00	7.26	6.00		43.55		
	Skirting							
	Grid A ~ c	2.00 x 1.00	7.26		0.10	1.45		
	Grid 5~7	2.00 x 1.00	6.00		0.10	1.20		
	Columns	2.00 x 4.00	0.96		0.10	0.77		
	TOTAL					320.23	Sm	
	TOTAL Incl. Waistage 3%				3.00%	329.84	Sm	
	NET REQUIRED QYT AS PER COMPLETE BOXES				1.44	331.20	\$m	

Boxes

230 Nos